


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 04/15/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM:42°F Clear



Wind: 5 MPH NE
Precipitation: .0"
Humidity: 59%

12:00 PM:63°F Clear



Wind: 8 MPH E
Precipitation: .0"
Humidity: 38%

4:00 PM:72°F Clear



Wind: 7 MPH E
Precipitation: .0"
Humidity: 32%

Work Logs

Name	Description	Quantity	Hours
Alpha Testing Agency	Concrete Samples Collected from Generator Pad Pour.	1	2.0
Arc Electric	Electric Conduits for Generator Pad. Electric Rough In.	2	8.0
Ground Crew	Pour Concrete Generator Pad.	2	8.0
Midwest Mechanical	Install New HVAC Equipment for IT Room	1	8.0
Troop Contracting	Jobsite Supervision	1	8.0
Total		7	50.0

Notes, Issues, Concerns

1. Electric Conduits for Generator



2. New HVAC Equipment



3. Concrete testing



4. Concrete pour for generator



5. Weight of Concrete Truck - Damaged a 30' x 20' section of Asphalt at existing Golf Cart path. Village of Homer Glen, Facilities Manager, John Robinson was Notified of situation.



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Approved Submittals - Long lead items & Material. - SIPS panels Issues - HVAC RFI Responses.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Village of Homer Glen, Chief Building Official, Joseph Baber - 2nd Inspection for pre-pour Generator Pad- Passed Inspection.Union BA for Glazes Stopped by Jobsite.Sub Contractor Meeting Regarding Equipment Install into IT Room 006. Valley Fire Protection Superintendent field review upcoming work.
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC Contractor - Needs Final Answers for Outstanding Mechanical RFI's.
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, verify this report is accurate and complete.