


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 03/22/2016

Job Number 16-012

Prepared By Dave Bender

## Weather

**6:00 AM:** 41°F Clear  
**Wind:** 11 MPH NE  
**Precipitation:** .0"  
**Humidity:** 70%



**12:00 PM:** 56°F Mostly Cloudy  
**Wind:** 14 MPH NE  
**Precipitation:** .0"  
**Humidity:** 47%



**4:00 PM:** 65°F Mostly Cloudy  
**Wind:** 17 MPH NE  
**Precipitation:** .0"  
**Humidity:** 39%



## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric rough in new walls at offices	2	8.0
Dumex Construction	Metal stud framing. Install wood backing in walls for upper cabinets.	3	8.0
Prime Scaffolding	Install shoring for wood beams	3	8.0
Stutz Plumbing	Rough in plumbing at break room & Coffee Station.	2	8.0
Valley Fire Protection		0	0.0
<b>Total</b>		<b>10</b>	<b>80.0</b>

## Notes, Issues, Concerns

### 1. Rough in electric



### 2. Plumbing rough in



3. Wood backing



4. Wood beam Shoring & Bracing



5. Meeting: Security -Village Homer Glen, Tria Architecture, Security Consultant, & Troop Contracting. Re: Security System designed for project.

**Site Safety Observations**

No entry

**Quality Control Observations**

No entry

**Survey**

No	Yes	Description
----	-----	-------------


Any accidents on site today?

N/A

- 
- Hot issues that may effect schedule?
- Did weather cause any delays?
- Any visitors on site?
- Any areas that can't be worked on?
- Any equipment rented on site?

N/A

J & L Door: Field Verify Door Schedule  
VS Field Conditions.



---

I, Dave Bender, verify this report is accurate and complete.