


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 03/25/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM: 30°F Mostly Cloudy



Wind: 5 MPH NE

Precipitation: .0"

Humidity: 86%

12:00 PM: 40°F Partly Cloudy



Wind: 2 MPH NE

Precipitation: .0"

Humidity: 69%

4:00 PM: 46°F Clear



Wind: 4 MPH NE

Precipitation: .0"

Humidity: 65%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Rough in New Offices	1	8.0
Kure Steel Erector set	Day 1 Structural Steel install for Board Room	4	0.0
Midwest Mechanical	Install HVAC Duct work	2	4.0
Stutz Plumbing	Install Copper Water lines	2	4.0
Total		9	24.0

Notes, Issues, Concerns

1. HVAC Duct Work



2. Structural Steel Erection



3. Copper water piping



4. Electric Wall Rough in



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Long Lead Time Items & Equipment.

- | | | | |
|------------------------------------|-------------------------------------|-------------------------------------|--|
| Did weather cause any delays? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any visitors on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Village of Homer Glen, Chief Building Official, Joseph Baber & Deputy Building Official, Scott Chance. |
| Any areas that can't be worked on? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any equipment rented on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Shoring Pole Braces & Scaffolding for Structural Steel Erection |



I, Dave Bender, verify this report is accurate and complete.