


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Report Date** 03/28/2016

**Job Number** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**42°F Mostly Cloudy



**Wind:** 9 MPH NE  
**Precipitation:** .0"  
**Humidity:** 83%

**12:00 PM:**47°F Mostly Cloudy



**Wind:** 8 MPH NE  
**Precipitation:** .0"  
**Humidity:** 67%

**4:00 PM:**51°F Mostly Cloudy



**Wind:** 8 MPH NE  
**Precipitation:** .0"  
**Humidity:** 60%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Rough in for new offices.	1	8.0
Kure Steel Erector set	Erect Structural Steel in Board Room 152 & Community Room 153	5	8.0
Midwest Mechanical	Install HVAC Duct work.	1	8.0
<b>Total</b>		<b>7</b>	<b>56.0</b>

## Notes, Issues, Concerns

### 1. Structural Steel Frames



### 2. Electric rough in at coffee bar



### 3. HVAC Duct Work



### Site Safety Observations

No entry

### Quality Control Observations

No entry

### Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Approved Submittals - Long lead items & Material.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Jim Allen - Ground Crew - Field Visit - Infills & Generator Pad.
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces & Shoring Equipment for Structural Steel Erection.



---

I, Dave Bender, verify this report is accurate and complete.