


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 04/01/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM:40°F Mostly Cloudy



Wind: 1 MPH N

Precipitation: .0"

Humidity: 85%

12:00 PM:44°F Overcast



Wind: 3 MPH SW

Precipitation: .0"

Humidity: 74%

4:00 PM:50°F Drizzle



Wind: 10 MPH SW

Precipitation: .01"

Humidity: 64%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Rough in New Stud Walls. Layout Generator Pad.	1	4.0
Midwest Mechanical	Install HVAC Duct	1	4.0
Troop Contracting	Jobsite-Supervision	1	10.0
Total		3	18.0

Notes, Issues, Concerns

1. Electric Rough In



2. HVAC Duct Work



3. Troop Contracting Chipped trench for electric conduits.



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Approved Submittals - Long lead items & Material. & RFI Responses !!!
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	OAC Meeting - Door Keying Schedule.
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces & Shoring Equipment for Structural Steel Erection.



I, Dave Bender, verify this report is accurate and complete.