


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 04/06/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM:45°F Mostly Cloudy



Wind: 10 MPH S

Precipitation: .0"

Humidity: 68%

12:00 PM:53°F Light Rain



Wind: 12 MPH SW

Precipitation: .02"

Humidity: 86%

4:00 PM:61°F Light Rain



Wind: 12 MPH W

Precipitation: .02"

Humidity: 78%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric wall & lighting rough in	2	8.0
J & D Pride Painting	Prime walls - skim Coated by tapers	1	8.0
Troop Contracting	Job Site Supervision	1	10.0
Total		4	34.0

Notes, Issues, Concerns

1. Electric Rough In & Removed Pendant Lights From Entrance Lobby Vaulted Ceilings.



2. Walls Primed



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Approved Submittals - Long lead items & Material. - SIPS panels Issues
Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Rain out - Generator Pad
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	OAC Meeting
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces & Shoring Equipment for Structural Steel Erection.

I, Dave Bender, verify this report is accurate and complete.