


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 04/07/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM:38°F Mostly Cloudy



Wind: 9 MPH W
Precipitation: .0"
Humidity: 83%

12:00 PM:40°F Overcast



Wind: 15 MPH NW
Precipitation: .0"
Humidity: 70%

4:00 PM:44°F Overcast



Wind: 14 MPH NW
Precipitation: .0"
Humidity: 66%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Rough In Start install 3" conduits for Generator.	1	8.0
Dumex Construction	Construct New Walls Layout of New Walls in Board Room Frame New Window openings	2	8.0
Midwest Mechanical	Install HVAC Equipment & Duct Work	2	8.0
Troop Contracting	Job Site Supervision	1	8.0
Total		6	48.0

Notes, Issues, Concerns

1. Frame out for New Windows



2. HVAC Duct Work & New Equipment



3. 3" conduit for generator



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel System - Water Leak
Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Rain & Snow Flurries - delayed concrete for Generator Pad
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces & Shoring Equipment for Structural Steel Erection.

DBB

I, Dave Bender, verify this report is accurate and complete.