


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 04/14/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM:38°F Partly Cloudy



Wind: 5 MPH E
Precipitation: .0"
Humidity: 73%

12:00 PM:58°F Clear



Wind: 8 MPH E
Precipitation: .0"
Humidity: 34%

4:00 PM:63°F Clear



Wind: 10 MPH E
Precipitation: .0"
Humidity: 33%

Work Logs

Name	Description	Quantity	Hours
Alpha Testing Agency	Inspection Structural Steel - Report to Follow.	1	1.5
Arc Electric	Electric Rough in. 3" Conduit for Generator	2	8.0
Ground Crew	Concrete infill. Excavation for Generator Pad.	2	9.0
Midwest Mechanical	Pressure Test Line sets installed for New HVAC Equipment	1	4.0
Modernfold Chicago	Install Track for folding Partitions	2	5.0
Troop Contracting	Jobsite Supervision	1	11.0
Total		9	60.5

Notes, Issues, Concerns

1. Concrete infill



2. Pressure Test Line set



3. Electric Rough In.
3" Conduits for Generator.



4. Excavation for Generator Pad.



5. Track for Folding Partion



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Approved Submittals - Long lead items & Material. - SIPS panels Issues - HVAC RFI Responses.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village of Homer Glen, Chief Building Official, Joseph Baber - Pre-pour inspection- Frame & Steel -not ready
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, verify this report is accurate and complete.