


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Report Date** 04/25/2016

**Job Number** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**59°F Mostly Cloudy



**Wind:** 7 MPH S

**Precipitation:** .0"

**Humidity:** 75%

**12:00 PM:**77°F Partly Cloudy



**Wind:** 14 MPH SW

**Precipitation:** .0"

**Humidity:** 48%

**4:00 PM:**80°F Light Rain



**Wind:** 17 MPH S

**Precipitation:** .01"

**Humidity:** 48%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric rough In. Working on 3" conduit for generator.	1	8.0
Midwest Mechanical	3" Gas line for Generator.	1	8.0
Superior Flooring	Feather out floor	2	2.0
Troop Contracting	Jobsite Supervision.	1	8.0
<b>Total</b>		<b>5</b>	<b>28.0</b>

## Notes, Issues, Concerns

### 1. Electric Rough In



### 2. 3" gas line for Generator



### 3. Feather out Floor



### Site Safety Observations

No entry

### Quality Control Observations

No entry

### Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Finalize Mechanical RFI'S. SIP Panel Roof Leak & Other Concerns. IT Room 006 equipment layout issues.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village of Homer Glen, Chief Building Official, Joseph Baber & Deputy Building Official, Scott Chance. Village Of Homer Glen, Facility Manager John Robinson, & Two Other Village Workers to remove drywall interference, Fire Supression.
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC Contractor - * In Review of

Architect, MEP Engineers, Comments  
on Outstanding RFI's.- Electric Panel  
Installation for generatorat IT Room  
006.

Any equipment rented on site?

Pole Braces to support Precast floor



---

I, Dave Bender, verify this report is accurate and  
complete.