


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Report Date 04/26/2016

Job Number 16-012

Prepared By Dave Bender

Weather

6:00 AM:48°F Clear



Wind: 8 MPH NE
Precipitation: .0"
Humidity: 89%

12:00 PM:52°F Clear



Wind: 11 MPH N
Precipitation: .0"
Humidity: 77%

4:00 PM:52°F Mostly Cloudy



Wind: 13 MPH NE
Precipitation: .0"
Humidity: 72%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Rough In.	2	8.0
Midwest Mechanical	3" Gas line for Generator	2	8.0
Troop Contracting	Jobsite Supervision	1	10.0
Total		5	42.0

Notes, Issues, Concerns

1. Electric rough in



2. 3" Gas line



3. SIPS Wall Panel - Existing Leak, Damaged Panel Discovered @ Sheriff's open work Area 169.



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC RFI'S final Issues. SIPS Panel Issues. IT Room equipment Layout. RFI Answers- in General.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village of Homer Glen, Chief Building Official, Joseph Baber - Reviewed - Newly Discovered SIPS Panel condition. Tria Architecture- Reviewed Existing-Roof Shingle condition.
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC Contractor - * In Review of Architect, MEP Engineers, Comments on Outstanding RFI's.- IT Room-

Any equipment rented on site?

Electrician install panels, finish 3" conduit feeds.

Pole Braces to support Precast floor



I, Dave Bender, verify this report is accurate and complete.