


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Mon 05/02/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:44°F Partly Cloudy



Wind: 6 MPH N

Precipitation: .0"

Humidity: 87%

12:00 PM:53°F Mostly Cloudy



Wind: 10 MPH NE

Precipitation: .0"

Humidity: 67%

4:00 PM:55°F Overcast



Wind: 10 MPH NE

Precipitation: .0"

Humidity: 63%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric & Security Rough In	2	8.0
Dumex Construction	Install Hollow Metal door & window frames	2	8.0
Midwest Mechanical	Finish Misc on Gas Line. Installed wall pack - for IT Room	2	8.0
Stutz Plumbing	Finish wall rough Sheriff's kitchen	2	8.0
Troop Contracting	Jobsite Supervision	1	8.0
Total		9	72.0

Notes, Issues, Concerns

1. Plumbing Rough In



2. Hollow Metal window frames install



3. HVAC Wall Pack IT Room



4. SIPS ROOF Panel Leaks



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
--	----	-----	-------------

Any accidents on site today?



N/A

Hot issues that may effect schedule?



MSK's on HVAC RFI's. SIPS Panel Roof

& Wall Leaks, - Answers / responses, on Issues, From Both Architect & Owner (* Causing Major Delays in Construction activities*)

Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Meeting For Pre-drywall Outlets, data, voice - Chief Building Official Joseph Baber, Faculty Manager John Robinson, Village of Homer Glen, - Arc Electric Forman, Chris Liesnuiski, Dave Bender, Troop Contracting.
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	HVAC RFI's- To Complete Duct Work Install. - Board Room & Community Rooms, due To SIPS Panels water Leaks.
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, verify this report is accurate and complete.