


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Thu 05/05/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:42°F Mostly Cloudy



Wind: 8 MPH N

Precipitation: .0"

Humidity: 77%

12:00 PM:56°F Clear



Wind: 12 MPH N

Precipitation: .0"

Humidity: 58%

4:00 PM:61°F Clear



Wind: 9 MPH N

Precipitation: .0"

Humidity: 48%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Rough in for Security Cameras - Exterior of Building	1	8.0
Dumex Construction	Install Hollow Metal Door & window Frames. Drywall Patching.	3	8.0
Midwest Mechanical	Field Review & Material take off - needed for MSK # 6& 7	2	8.0
Troop Contracting	Jobsite Supervision	1	8.0
Total		7	56.0

Notes, Issues, Concerns

1. Hollow metal door & Window install



2. Rough In for Security cameras- exterior



3. Drywall Patching



4. Drywall removal @ Sheriff's office area to install HVAC duct work- per MSK's



5. New - Pella windows delivered to Job site



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel Issues - Finalizing HVAC RFI's - Fire Marshal Review Comments, Submitted for Architect, Village review.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, verify this report is accurate and complete.