


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Fri 05/06/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**47°F Partly Cloudy



**Wind:** 3 MPH SW  
**Precipitation:** .0"  
**Humidity:** 85%

**12:00 PM:**69°F Partly Cloudy



**Wind:** 6 MPH SW  
**Precipitation:** .0"  
**Humidity:** 42%

**4:00 PM:**78°F Clear



**Wind:** 9 MPH W  
**Precipitation:** .0"  
**Humidity:** 33%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Rough in for Security Cameras	1	8.0
Classic Touch Painting	Stain Samples Of Varies Species of Wood - for Architect approval.	1	8.0
Dumex Construction	Drywall Install	3	8.0
Midwest Mechanical	Reviewing, Take off for Duct work install - per MSK'S	1	8.0
Troop Contracting	Job site Supervision	1	8.0
<b>Total</b>		<b>7</b>	<b>56.0</b>

## Notes, Issues, Concerns

### 1. Drywall Install



### 2. Rough In for Security Cameras



3. Stain samples- for Approval



4. Sheriff's Ceiling Demo complete - ready for HVAC duct work install- per MSK's



**Site Safety Observations**

No entry

**Quality Control Observations**

No entry

**Survey**

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel Issues - Finalizing HVAC

Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



---

I, Dave Bender, verify this report is accurate and complete.