


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Mon 05/09/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:53°F Rain



Wind: 7 MPH E
Precipitation: .12"
Humidity: 86%

12:00 PM:56°F Overcast



Wind: 15 MPH E
Precipitation: .0"
Humidity: 81%

4:00 PM:63°F Overcast



Wind: 15 MPH E
Precipitation: .0"
Humidity: 81%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Work on Transfer Switch to Generator. Electric rough in for Security.	2	8.0
Classic Touch Painting	Going over Paint submittals - still needed for approval. Prep exterior windows for re-stain - Pending stain approval.	1	8.0
Dumex Construction	Install sound Batt Insulation for Building Dept Offices. Drywall Install.	3	8.0
Troop Contracting	Jobsite Supervision Hand Delivered to Architect - Wood Stain Samples Needed for Approval.	1	8.0
Total		7	56.0

Notes, Issues, Concerns

1. Electric Rough in & Transfer Switch



2. Sound Batt Insulation Install



3. Drywall Install



4. Carpet Tiles, & Rolled Carpet Delivered to Job



5. Light Fixtures Delivered to Site



6. SIPS Panels Leaking, - Area opened up for Discovery Tarped up- Still Leaking, Leak is above tarp area.- Troop in review of Leak, additional Tarping Needed.



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	*SIPS Panels Leaking - Approvals on associated Costs MSK's -RFI Responses. - Fire Suppression- * Fire Sprinkler - Review from fire Marshall walk thru.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village of Homer Glen, Chief Building Official, Joseph Baber - Desplaines Glass Field Measure- Glazing for door frames.
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board Room & Community Room- SIPS panels Roof Leaking- Electric, and Low Voltage, placement and attachment to SIPS panels.
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor

I, Dave Bender, verify this report is accurate and

complete.