


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Tue 05/10/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**56°F Light Rain



**Wind:** 10 MPH E  
**Precipitation:** .04"  
**Humidity:** 95%

**12:00 PM:**61°F Rain



**Wind:** 7 MPH E  
**Precipitation:** .08"  
**Humidity:** 95%

**4:00 PM:**72°F Light Rain



**Wind:** 2 MPH E  
**Precipitation:** .03"  
**Humidity:** 77%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Rough in for Security wiring. Install temp lighting @ Sheriff,s area. Work on Transfer Switch, - back up Generator.	2	8.0
Classic Touch Painting	Paint - Conference Room #204	1	8.0
Dumex Construction	Drywall Install	2	8.0
e.Norman Security	!st day - Install Security Wiring	2	8.0
Troop Contracting	Jobsite Supervision	1	10.0
<b>Total</b>		<b>8</b>	<b>66.0</b>

## Notes, Issues, Concerns

### 1. Electric rough in - Security - Transfer Switch



### 2. Drywall Install



3. 4,000 LF of New Wood Trim Delivered to Job.



4. Painting Conference Room #204



### Site Safety Observations

No entry


### Quality Control Observations

No entry

### Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel Issues - Finalizing HVAC

Did weather cause any delays?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Rain, all day- New Exterior Window Install for Sheriff's office area.
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village Of Homer Glen, Chief Building Official, Joseph Baber - View New found Roof Leak. Village Of Homer Glen John Robinson, Met with Midwest Mechanical, & Comcast at jobsite.Pace
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



---

I, Dave Bender, verify this report is accurate and complete.