


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Fri 05/13/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:49°F Clear



Wind: 6 MPH W
Precipitation: .0"
Humidity: 85%

12:00 PM:63°F Partly Cloudy



Wind: 12 MPH W
Precipitation: .0"
Humidity: 56%

4:00 PM:66°F Clear



Wind: 8 MPH SW
Precipitation: .0"
Humidity: 50%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Completing Rough in for security system. Misc Electrical work.	2	8.0
Classic Touch Painting	Prep work for Painting stair well. Waiting on Stain VS Painting trim- from Architect.	1	6.0
Dumex Construction	Drywall install - 4 man crew Drywall Taping - 2 man crew	6	8.0
e.Norman Security	Install Security Wiring	1	8.0
Midwest Mechanical	Evaluating - Attempting to, restart Existing HVAC Equipment.	1	8.0
Troop Contracting	Job Site Supervision	1	11.0
Total		12	97.0

Notes, Issues, Concerns

1. Drywall taping



2. Painter Prep Walls at stairwell. Paint Ceiling Stairwell



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel Roof Leak - Received ASK's for Repair Work today, Troop Contracting in review of ASK's, to Prepare cost estimate.
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Tria Architecture - Meeting to Field review, Wood Trim Material, Paint VS Stain.- Architect has directed Troop Contracting, to prepare full mock ups for Owner Review by OAC meeting 5-18-16.
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor

I, Dave Bender, verify this report is accurate and complete.