


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Thu 05/19/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**42°F Clear



**Wind:** 1 MPH E  
**Precipitation:** .0"  
**Humidity:** 82%

**12:00 PM:**65°F Clear



**Wind:** 3 MPH E  
**Precipitation:** .0"  
**Humidity:** 37%

**4:00 PM:**72°F Clear



**Wind:** 3 MPH E  
**Precipitation:** .0"  
**Humidity:** 31%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electrical Work	2	8.0
Classic Touch Painting	Prime New walls - prepare for painting	1	8.0
Dumex Construction	4 Carpenters 3 Drywall Tapers Install New Exterior windows, Misc Drywall install, & drywall Taping.	7	8.0
Midwest Mechanical	Survey & Re-start Existing HVAC Equipment. HVAC - Evaluate, from MSK's - to Complete Duct work Install.	3	8.0
Troop Contracting	Job site Supervision	1	8.0
<b>Total</b>		<b>14</b>	<b>112.0</b>

## Notes, Issues, Concerns

### 1. New Exterior Window Install



### 2. Drywall taping



### 3. Electrical Work



### 4. HVAC Duct Work Install



### Site Safety Observations

No entry

### Quality Control Observations

No entry

### Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel Roof Leak - Received ASK's for Repair on 5-13-16, Troop Contracting in review of ASK's, to Prepare cost estimate.

Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



---

I, Dave Bender, verify this report is accurate and complete.