


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Fri 05/27/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:67°F Mostly Cloudy



Wind: 5 MPH S
Precipitation: .0"
Humidity: 91%

12:00 PM:80°F Mostly Cloudy



Wind: 11 MPH S
Precipitation: .0"
Humidity: 64%

4:00 PM:80°F Light Rain



Wind: 13 MPH S
Precipitation: .05"
Humidity: 67%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Work	2	8.0
Classic Touch Painting	Paint walls in Offices	3	8.0
Dumex Construction	3 Carpenters 1 -Drywall Tapper Infill walls on top of Mayor's office, drywall corridor wall between Sheriffs Dept Offices & Lobby 162	4	8.0
Midwest Mechanical	Install HVAC Duct Work	2	8.0
Troop Contracting	Job Site Supervision	1	8.0
Total		12	96.0

Notes, Issues, Concerns

1. Electric Work



2. Paint Walls Offices



3. Drywall Work



4. HVAC Duct Work



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	SIPS Panel System - Water Leak
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?			Mechanical Engineer met with Midwest

- | | | | |
|------------------------------------|--------------------------|-------------------------------------|--|
| | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Mechanical & Troop Contracting to Review RFI's still open. |
| Any areas that can't be worked on? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Board room & Community Rooms - SIPS Panel Roof |
| Any equipment rented on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Pole Braces to support Precast floor - Scissors Lift Painting Contractor |



I, Dave Bender, verify this report is accurate and complete.