


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Wed 06/01/2016 **Job #** 16-012 **Prepared By** Dave Bender

Weather

6:00 AM:64°F Partly Cloudy



Wind: 1 MPH NW
Precipitation: .0"
Humidity: 91%

12:00 PM:71°F Drizzle



Wind: 3 MPH S
Precipitation: .01"
Humidity: 83%

4:00 PM:78°F Partly Cloudy



Wind: 6 MPH SW
Precipitation: .0"
Humidity: 64%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Work	2	8.0
Classic Touch Painting	Prep, Prime & Paint	3	8.0
Dumex Construction	.Ceiling Grid Install. Drywall Taping	3	8.0
Heartland Cabinetry	Wood Trim Install	2	8.0
Midwest Mechanical	HVAC Duct Work Install	2	8.0
Troop Contracting	Job Site Supervision	1	10.5
Total		13	106.5

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A

Hot issues that may effect schedule?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	N/A - No Comments
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Weekly OAC Meeting
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor - Scissors Lift Painting Contractor



I, Dave Bender, verify this report is accurate and complete.