


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Sat 06/04/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:65°F Mostly Cloudy



Wind: 4 MPH S

Precipitation: .0"

Humidity: 74%

12:00 PM:73°F Rain



Wind: 9 MPH S

Precipitation: .05"

Humidity: 70%

4:00 PM:75°F Light Rain



Wind: 8 MPH S

Precipitation: .03"

Humidity: 72%

Work Logs

Name	Description	Quantity	Hours
Classic Touch Painting	Hang Wall Paper	2	8.0
Dumex Construction	6 Carpenters Install Ceiling Grid. 1 Apprentice Clean Up.	7	8.0
Kure Steel Erectors	Installed Hand Rails.	3	2.0
Troop Contracting	Job Site Supervision.	1	8.0
Valley Fire Protection	Install Fire Sprinkler Heads at Completed Grid Ceilings.	3	8.0
Total		16	110.0

Notes, Issues, Concerns

1. Ceiling Grid Install



2. Fire Sprinkler Heads install



3. Wall Paper Install



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor - Scissors Lift Painting Contractor

A handwritten signature consisting of the letters 'D' and 'B' in a cursive style, with a horizontal line extending to the right from the end of the 'B'.

I, Dave Bender, verify this report is accurate and complete.