


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Mon 06/06/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**62°F Clear



**Wind:** 2 MPH S

**Precipitation:** .0"

**Humidity:** 90%

**12:00 PM:**81°F Partly Cloudy



**Wind:** 15 MPH W

**Precipitation:** .0"

**Humidity:** 41%

**4:00 PM:**81°F Breezy and Partly Cloudy



**Wind:** 19 MPH W

**Precipitation:** .0"

**Humidity:** 33%

## Work Logs

Name	Description	Quantity	Hours
Classic Touch Painting	Prep, Prime, Paint & Wall Paper Install.	4	8.0
Des Plaines Glass	Install Glass In Hollow metal door & Window frames.	2	8.0
Dumex Construction	Install Ceiling Grid	2	10.0
Heartland Cabinetry	Wood Trim Install	2	8.0
Midwest Mechanical	HVAC Duct Work Install	2	8.0
Superior Labor	HVAC Duct Work Install	2	8.0
Troop Contracting	Job Site Supervision	1	10.0
Valley Fire Protection	Install Fire Sprinkler Heads.	2	8.0
<b>Total</b>		<b>17</b>	<b>142.0</b>

## Notes, Issues, Concerns

No entry

## Site Safety Observations

No entry

## Quality Control Observations

No entry

## Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Board room & Community Rooms - SIPS Panel Roof
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor - Scissors Lift Painting Contractor



-

---

I, Dave Bender, verify this report is accurate and complete.