


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Wed 06/08/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:53°F Clear



Wind: 2 MPH W
Precipitation: .0"
Humidity: 85%

12:00 PM:71°F Clear



Wind: 3 MPH NW
Precipitation: .0"
Humidity: 44%

4:00 PM:74°F Clear



Wind: 3 MPH NW
Precipitation: .0"
Humidity: 48%

Work Logs

Name	Description	Quantity	Hours
Classic Touch Painting	Prep, Paint, & Wall Paper	3	8.0
Dumex Construction	Complete Ceiling Grid install	3	8.0
e.Norman Security	Security trim	1	8.0
Heartland Cabinetry	Wood trim Install. Millwork Install	2	8.0
Midwest Mechanical	Finishing HVAC Duct Install. HVAC ceiling Trim	2	8.0
Superior Flooring	1st day - Start Flooring Install. IT Room VCT - Prep break room for install.	1	8.0
Superior Labor	Misc Labor Tasks & Job site Clean up	1	8.0
Troop Contracting	Job Site Supervision	1	12.0
Valley Fire Protection	Fire Suppression Install	2	8.0
Total		16	132.0

Notes, Issues, Concerns

1. Emergency Generator Install



2. Ceiling install



3. Main entrance canopy Install



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?			OAC Meeting

Any areas that can't be worked on?

N/A

Any equipment rented on site?

Pole Braces to support Precast floor -
Scissors Lift Painting Contractor



I, Dave Bender, verify this report is accurate and complete.