


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Wed 06/15/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:69°F Clear



Wind: 5 MPH S
Precipitation: .0"
Humidity: 94%

12:00 PM:84°F Clear



Wind: 13 MPH SW
Precipitation: .0"
Humidity: 69%

4:00 PM:91°F Clear



Wind: 9 MPH W
Precipitation: .0"
Humidity: 50%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Install Lights	1	12.0
Classic Touch Painting	Paint & Wall Paper	3	8.0
Dumex Construction	2 Carpenters install Door Hardware. 1 Carpenter install ceiling Tiles	3	8.0
e.Norman Security	Install Security System	2	8.0
Heartland Cabinetry	Working On Building Dept Reception desk	1	8.0
Quinlan Security	Fire Alarm Install	1	8.0
Superior Flooring	Carpet & Base Install	2	8.0
Superior Labor	3- Final Clean Up. 1- General Construction Labor	4	8.0
Troop Contracting	Job Site Supervision	1	12.0
Total		18	152.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Weekly OAC Meeting
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, have reviewed and completed this report.