


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Mon 06/20/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**76°F Partly Cloudy



**Wind:** 9 MPH SW  
**Precipitation:** .0"  
**Humidity:** 75%

**12:00 PM:**88°F Partly Cloudy



**Wind:** 16 MPH SW  
**Precipitation:** .0"  
**Humidity:** 56%

**4:00 PM:**95°F Light Rain



**Wind:** 13 MPH W  
**Precipitation:** .02"  
**Humidity:** 50%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Work, Electric Trim.	1	8.0
Classic Touch Painting	Painting	1	8.0
Dumex Construction	1- Carpenter install access panel & Ceiling Grid. 1- Carpenter install door Hardware. 2- Carpenters re frame wall -SIPS repair. 1- Drywall Taper	5	8.0
e.Norman Security	Security System Install	1	8.0
Premier Mechanical	Service work On HVAC Systems	3	8.0
Quinlan Security	Fire Alarm Test	2	2.0
Superior Flooring	Install Carpet & Base	1	8.0
Superior Labor	General Construction Clean up	1	8.0
Troop Contracting	Job Site Supervision	1	10.0
Valley Fire Protection	Fire Sprinkler Test	2	3.0
<b>Total</b>		<b>18</b>	<b>124.0</b>

## Notes, Issues, Concerns

No entry

## Site Safety Observations

No entry

## Quality Control Observations

## Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village of Homer Glen, Chief Building Official, Joseph Baber. Homer Township Fire Inspector Fire Alarm & Fire Sprinkler Test. Tria Architecture, Punch List Meeting.
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor




---

I, Dave Bender, have reviewed and completed this report.