


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Wed 06/22/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:67°F Light Rain



Wind: 6 MPH SW
Precipitation: .02"
Humidity: 85%

12:00 PM:69°F Drizzle



Wind: 5 MPH SW
Precipitation: .01"
Humidity: 91%

4:00 PM:72°F Humid and Partly Cloudy



Wind: 5 MPH SE
Precipitation: .0"
Humidity: 89%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Trim Work	1	8.0
Classic Touch Painting	Paint Walls	2	8.0
Dumex Construction	Door Hardware, SIPS Panel Wall,	4	8.0
Heartland Cabinetry	Wood base Install	1	8.0
Premier Mechanical	HVAC Equipment Service Repairs	2	0.0
Superior Flooring	2- Carpet & Base 1- Ceramic tile	3	8.0
Superior Labor	General Labor	1	8.0
Team Logic IT	Phone & Data install	1	8.0
Troop Contracting	Job Site Supervision	1	12.0
Total		16	116.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Weekly OAC Meeting
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, have reviewed and completed this report.