


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Sat 06/25/2016 **Job #** 16-012 **Prepared By** Dave Bender

Weather

6:00 AM:66°F Clear



Wind: 4 MPH SE
Precipitation: .0"
Humidity: 84%

12:00 PM:85°F Clear



Wind: 8 MPH S
Precipitation: .0"
Humidity: 58%

4:00 PM:92°F Clear



Wind: 9 MPH S
Precipitation: .0"
Humidity: 49%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Install Light Fixtures in Sheriff's Dept, Install New Exit Signs, Install Raceways for Power, Phone & Data, in Main Reception Desk,	4	8.0
Dumex Construction	Taping, Skim Coat Walls & Ceiling In Board & Community Rooms	1	8.0
Troop Contracting	Job Site Supervision	1	8.0
Total		6	48.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A

Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, have reviewed and completed this report.