


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Tue 06/28/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**63°F Partly Cloudy



**Wind:** 8 MPH N  
**Precipitation:** .0"  
**Humidity:** 82%

**12:00 PM:**68°F Partly Cloudy



**Wind:** 5 MPH N  
**Precipitation:** .0"  
**Humidity:** 65%

**4:00 PM:**69°F Mostly Cloudy



**Wind:** 8 MPH N  
**Precipitation:** .0"  
**Humidity:** 58%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric Trim - Install Exit signs - work with security Contractor for wire feeds.	1	10.0
Classic Touch Painting	Paint touch up- Paint ceiling in Community Room- Start Staining Wood Beams in Community Room.	1	8.0
Des plaines glass	Start Install- New Exterior Aluminum Door Frames & Fiberglass Doors	1	8.0
Dumex Construction	Drywall In Board and community Rooms	2	8.0
e.Norman Security	Install Security System	2	8.0
Heartland Cabinetry	Install counter Tops for Main Reception Desk, Sheriff's Dept, & Community Kitchen,	2	8.0
Quinlan Security	2nd day of Survey & Testing existing fire alarm devices.	1	8.0
Superior Flooring	Grout Tile Main Entrance Lobby- set wall tile infill at Women's Public Washroom	2	8.0
Superior Labor	General Labor & Clean Up	1	8.0
Troop Contracting	Job Site Supervision	1	11.0
<b>Total</b>		<b>14</b>	<b>117.0</b>

## Notes, Issues, Concerns

1. Security Cameras Installed



2. Ceramic Tile Lobby Grouted



3. Exit Signs installed



4. Drywall Installed Partition folding door



5. New Exterior Door Frames & Doors



### Site Safety Observations

---

No entry

### Quality Control Observations

---

No entry

### Survey

---

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Tria Architecture, Village of Homer Glen Personal.
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor

---

I, Dave Bender, have reviewed and completed this report.