


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Wed 06/29/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:55°F Clear



Wind: 3 MPH NW
Precipitation: .0"
Humidity: 87%

12:00 PM:74°F Clear



Wind: 5 MPH N
Precipitation: .0"
Humidity: 46%

4:00 PM:81°F Clear



Wind: 3 MPH E
Precipitation: .0"
Humidity: 37%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric trim & security	1	4.0
Classic Touch Painting	Paint touch up & stain wood beams in community room	1	8.0
Des plaines glass	Install New Exterior Doors	1	8.0
Dumex Construction	Completing door Hardware install	2	8.0
e.Norman Security	Security System Install	2	8.0
Heartland Cabinetry	Working on furring steel columns in Board room, Installed feature Wall & Barn door track	4	8.0
Quinlan Security	Fire Alarm Survey of existing Devices	1	8.0
Superior Flooring	Floor patch - skim coat	1	8.0
Superior Labor	General labor & Clean Up	1	8.0
Troop Contracting	Job Site Supervision	1	11.0
Total		15	119.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Weekly OAC Meeting,- Tria Architecture Punch List walk through.
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, have reviewed and completed this report.