


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Fri 07/01/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:63°F Clear



Wind: 7 MPH N
Precipitation: .0"
Humidity: 88%

12:00 PM:71°F Mostly Cloudy



Wind: 9 MPH N
Precipitation: .0"
Humidity: 56%

4:00 PM:75°F Partly Cloudy



Wind: 8 MPH N
Precipitation: .0"
Humidity: 50%

Work Logs

| Name | Description | Quantity | Hours |
|------------------------|---|-----------|--------------|
| Arc Electric | Electric Trim | 1 | 8.0 |
| Classic Touch Painting | Touch up - from punch list | 1 | 8.0 |
| Des plaines glass | Working On Hardware for New exterior Doors | 1 | 8.0 |
| Dumex Construction | Finishing Miscellaneous Door Hardware. Drywall areas in Board & Community Rooms | 2 | 8.0 |
| e.Norman Security | Install & Programming Security System | 3 | 8.0 |
| Furniture Installers | Install New Office Furniture & Conference Tables | 6 | 8.0 |
| Heartland Cabinetry | Wood Wrap Steel in Board Room | 1 | 4.0 |
| Superior Flooring | Skim Coat Floor Main Reception | 2 | 4.0 |
| Superior Labor | General Labor & Clean up | 1 | 8.0 |
| Troop Contracting | Job Site Supervision | 1 | 0.0 |
| Valley Fire Protection | Install New Compressor & accelerator for Fire Suppression System | 2 | 5.0 |
| Total | | 21 | 142.0 |

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

| | No | Yes | Description |
|--------------------------------------|-------------------------------------|-------------------------------------|--|
| Any accidents on site today? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Hot issues that may effect schedule? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Did weather cause any delays? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any visitors on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Tria Architecture Courtney Ter-Velde, - review New Furniture, progress Project |
| Any areas that can't be worked on? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any equipment rented on site? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | Pole Braces to support Precast floor |



I, Dave Bender, have reviewed and completed this report.