


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Fri 07/08/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:69°F Mostly Cloudy



Wind: 2 MPH SW
Precipitation: .0"
Humidity: 95%

12:00 PM:83°F Drizzle



Wind: 9 MPH W
Precipitation: .01"
Humidity: 68%

4:00 PM:85°F Clear



Wind: 15 MPH W
Precipitation: .0"
Humidity: 48%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric rough in Cans lights	1	8.0
Classic Touch Painting	Stain Beams and wall paper Install	2	8.0
Dumex Construction	1- Carpenter 2- Drywall Tapers	3	8.0
Heartland Cabinetry	Wood Beam Wrap	2	8.0
Superior Flooring	1- AM installed ceramic in vestibule & walk off Mat 3- 2nd shift Skim coat Board Room Floor	4	8.0
Superior Labor	General Labor & Clean Up	1	8.0
Troop Contracting	Job Site Supervision	1	11.0
Total		14	115.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

No	Yes	Description
----	-----	-------------

Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Village of Homer Glen, Building Officials, Joseph Baber, Scott Chance, & Homer Township Fire Protection, Deputy Fire Marshal, Dave Bricker.
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor



I, Dave Bender, have reviewed and completed this report.