


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Mon 07/11/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**69°F Light Rain



**Wind:** 4 MPH S  
**Precipitation:** .01"  
**Humidity:** 85%

**12:00 PM:**80°F Light Rain



**Wind:** 12 MPH S  
**Precipitation:** .01"  
**Humidity:** 68%

**4:00 PM:**86°F Mostly Cloudy



**Wind:** 14 MPH S  
**Precipitation:** .0"  
**Humidity:** 59%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Electric work for Board & Community Rooms	1	8.0
Classic Touch Painting	Paint Ceilings, Stain Beams In Board & Community Rooms	1	8.0
Dumex Construction	1- Carpenter - Misc Tasks. 2- Drywall Tapers	3	8.0
e.Norman Security	finishing Misc Items install - Programming Security system	2	8.0
Heartland Cabinetry	Barn Door Install - Wood Wrap on Steel Columns	2	8.0
Midwest Mechanical	Install Spiral Duct in Board & Community Rooms	2	8.0
Superior Labor	General Labor & Clean up	1	6.0
Troop Contracting	Job Site Supervision	1	10.0
<b>Total</b>		<b>13</b>	<b>104.0</b>

## Notes, Issues, Concerns

### 1. Spiral Duct Install



### 2. Barn Door Install



### 3. Drywall Taping



### Site Safety Observations

No entry

### Quality Control Observations

No entry

### Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any areas that can't be worked on?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any equipment rented on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Pole Braces to support Precast floor

I, Dave Bender, have reviewed and completed this report.