


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Tue 07/19/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**66°F Clear



**Wind:** 1 MPH SW  
**Precipitation:** .0"  
**Humidity:** 92%

**12:00 PM:**84°F Clear



**Wind:** 1 MPH S  
**Precipitation:** .0"  
**Humidity:** 59%

**4:00 PM:**86°F Clear



**Wind:** 1 MPH SE  
**Precipitation:** .0"  
**Humidity:** 55%

## Work Logs

Name	Description	Quantity	Hours
Arc Electric	Get Feed- pipe Stubs for Electric & Low Voltage into Dais Desk	1	12.0
Classic Touch Painting	Paint & Stain in Community & Board Rooms	2	8.0
Dumex Construction	2- Carpenters wrap up Misc Tasks. 1- taper coated drywall patch in basement- bottom of stair - foundation leak. ceiling @ Column support for steel. 1- coat vent abandoned in community room - taper 4.0hrs	3	8.0
Pace Systems	A/V install in Board room	2	8.0
Troop Contracting	Job site Supervision	1	10.0
<b>Total</b>		<b>9</b>	<b>78.0</b>

## Notes, Issues, Concerns

No entry

## Site Safety Observations

No entry

## Quality Control Observations

No entry

## Survey

No	Yes	Description
----	-----	-------------

- |                                      |                                     |                          |     |
|--------------------------------------|-------------------------------------|--------------------------|-----|
| Any accidents on site today?         | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Hot issues that may effect schedule? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Did weather cause any delays?        | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any visitors on site?                | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any areas that can't be worked on?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any equipment rented on site?        | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |



---

I, Dave Bender, have reviewed and completed this report.