


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Thu 07/21/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:73°F Rain



Wind: 5 MPH S
Precipitation: .06"
Humidity: 93%

12:00 PM:87°F Light Rain



Wind: 8 MPH SW
Precipitation: .02"
Humidity: 74%

4:00 PM:94°F Partly Cloudy



Wind: 13 MPH SW
Precipitation: .0"
Humidity: 60%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	1- Electrician AM- Install Pendent Lights in Board & Community Rooms. Install Pipe Conduit for A/V Contractor.	1	12.0
Arc Electric PM Crew	Install Pendent Lights in Board & Community Rooms	7	5.0
Classic Touch Painting	Prime & Paint Conduits for Pendent Lights in Board & Community Rooms	1	8.0
International Test & Balance	Test & Balance HVAC System - Started on West Half of Building, working East.	1	8.0
Pace Systems	Removed Projector & Screen from Prior Facility. Installed 2- 40" Video Monitors Over DAIS desk. Pulled cable to be installed in A/V Control Room.	3	8.0
Troop Contracting	Job Site Supervision	1	11.0
Total		14	98.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Hot issues that may effect schedule?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Did weather cause any delays?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A
Any visitors on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	Special-Lite Door Rep
Any areas that can't be worked on?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	N/A
Any equipment rented on site?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A



I, Dave Bender, have reviewed and completed this report.