


# Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



**Date** Fri 07/22/2016

**Job #** 16-012

**Prepared By** Dave Bender

## Weather

**6:00 AM:**71°F Partly Cloudy



**Wind:** 1 MPH N  
**Precipitation:** .0"  
**Humidity:** 94%

**12:00 PM:**82°F Mostly Cloudy



**Wind:** 4 MPH W  
**Precipitation:** .0"  
**Humidity:** 72%

**4:00 PM:**89°F Partly Cloudy



**Wind:** 4 MPH W  
**Precipitation:** .0"  
**Humidity:** 60%

## Work Logs

| Name                         | Description                                                           | Quantity  | Hours       |
|------------------------------|-----------------------------------------------------------------------|-----------|-------------|
| Arc Electric                 | Install Pendent fixtures, Pipe conduits for A/V                       | 1         | 8.0         |
| Arc Electric PM Crew         | Install Pendent lights - pipe conduit for A/V                         | 2         | 4.0         |
| Classic Touch Painting       | Paint wood trim- base & Chair Rail in Board & Community Rooms         | 1         | 8.0         |
| Heartland Cabinetry          | Install Solid Surface Top @ Dais Desk, Installed tables for Dais Desk | 2         | 8.0         |
| International Test & Balance | Test & Balance HVAC System                                            | 1         | 2.0         |
| Pace Systems                 | Pulled wire for A/V System. Install Projector & Screen.               | 2         | 8.0         |
| Troop Contracting            | Job Site Supervision                                                  | 1         | 9.0         |
| <b>Total</b>                 |                                                                       | <b>10</b> | <b>67.0</b> |

## Notes, Issues, Concerns

### 1. Existing Projector & Screen Install



### 2. Pendent Light Install



3. Solid Surface Top Install @ Dais Desk



**Site Safety Observations**

No entry

**Quality Control Observations**

No entry

**Survey**

|                                      | No                                  | Yes                      | Description |
|--------------------------------------|-------------------------------------|--------------------------|-------------|
| Any accidents on site today?         | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A         |
| Hot issues that may effect schedule? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A         |
| Did weather cause any delays?        | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A         |
| Any visitors on site?                | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A         |
| Any areas that can't be worked on?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A         |
| Any equipment rented on site?        | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A         |

*Handwritten signature*

I, Dave Bender, have reviewed and completed this report.