


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Wed 07/27/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:69°F Clear



Wind: 1 MPH SW
Precipitation: .0"
Humidity: 89%

12:00 PM:84°F Clear



Wind: 5 MPH SW
Precipitation: .0"
Humidity: 58%

4:00 PM:89°F Partly Cloudy




Wind: 5 MPH SW
Precipitation: .0"
Humidity: 50%

Work Logs

| Name | Description | Quantity | Hours |
|--------------------|--|----------|-------------|
| Arc Electric | Electric work, Misc Tasks In Board & Community Rooms | 1 | 12.0 |
| Midwest Mechanical | Install Natural Gas Regulator for Nicor upgrade. Address items on Test & Balance Report. | 2 | 5.0 |
| Pace Systems | Installation of A/V System | 2 | 8.0 |
| Troop Contracting | Job Site Supervision | 1 | 11.0 |
| Total | | 6 | 49.0 |

Notes, Issues, Concerns

1. A/V System Install



2. Natural Gas Regulator Installed



3. F-5 Pendent Lights Installed



Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

| | No | Yes | Description |
|--------------------------------------|-------------------------------------|--------------------------|--------------------|
| Any accidents on site today? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Hot issues that may effect schedule? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Did weather cause any delays? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any visitors on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Weekly OAC Meeting |
| Any areas that can't be worked on? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |
| Any equipment rented on site? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | N/A |

Handwritten signature or initials.

I, Dave Bender, have reviewed and completed this report.