


Homer Glen Village Hall Renovations

14240 W. 151 ST Homer Glen, IL 60491



Date Thu 07/28/2016

Job # 16-012

Prepared By Dave Bender

Weather

6:00 AM:71°F Mostly Cloudy



Wind: 2 MPH SE
Precipitation: .0"
Humidity: 90%

12:00 PM:83°F Light Rain



Wind: 3 MPH SE
Precipitation: .01"
Humidity: 70%

4:00 PM:82°F Light Rain



Wind: 2 MPH N
Precipitation: .02"
Humidity: 70%

Work Logs

Name	Description	Quantity	Hours
Arc Electric	Not on Site Today	0	0.0
Heartland Cabinetry	Install gates / half doors at Dais Desk.	1	8.0
Midwest Mechanical	Meet with Mechanical Engineer - Review Test & Balance report. Misc work - adjustments from Test & Balance Report	2	3.0
Pace Systems	Install A/V System on Board & Community Rooms	1	8.0
Troop Contracting	Job Site Supervision	1	11.0
Total		5	33.0

Notes, Issues, Concerns

No entry

Site Safety Observations

No entry

Quality Control Observations

No entry

Survey

	No	Yes	Description
Any accidents on site today?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	N/A

Hot issues that may effect schedule?



N/A

Did weather cause any delays?



N/A

Any visitors on site?



Tria Architecture, KGZ Engineering,
Punch lists

Any areas that can't be worked on?




N/A

Any equipment rented on site?



N/A



I, Dave Bender, have reviewed and completed this report.